




Project Plan Rev 7

	Task Name	Duration	Start	Finish	Q2			Q3			Q4			Q1			Q2			Q3		
					Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
58	 PROCUREMENT	55d	08/06/26	25/08/26																		
59	 Contractor PCSA	55d	08/06/26	25/08/26																		
60	Agree PCSA Terms	2w	08/06/26	19/06/26																		
61	Appoint PCSA	5d	22/06/26	26/06/26																		
62	Contract document drafting and ER's	20d	08/06/26	03/07/26																		
63	Temporary works design	3w	29/06/26	21/07/26																		
64	CEMP	4w	29/06/26	28/07/26																		
65	CTMP	4w	29/06/26	28/07/26																		
66	Cathodic Protection Design	8w	29/06/26	25/08/26																		
67	 Contracts	25d	10/07/26	17/08/26																		
74	 Contractor Prestart Activities	0	17/08/26	17/08/26																		
76	 CONSTRUCTION	222d	04/08/26	25/06/27																		
77	Pre Start H&S File and PD engagement	10d	04/08/26	17/08/26																		
78	Site Set Up	1w	18/08/26	24/08/26																		
79	Temporary Works / Services & / Scaffold Installation	2w	25/08/26	08/09/26																		
80	HV Cable relocation	1w	09/09/26	15/09/26																		
81	Place Adadvanced order for Cathodic Protection	0	09/09/26	09/09/26																		
82	Commence Hydro demolition	0	15/09/26	15/09/26																		
83	Construction works (tidal)	28w 2d	16/09/26	14/04/27																		
84	Construction programme float / Tidal	8w	15/04/27	11/06/27																		
85	Practical completion	0	11/06/27	11/06/27																		
86	Remove temporary works and decant site.	2w	14/06/27	25/06/27																		
87	 PROJECT CLOSE	40d	14/06/27	10/08/27	